



EXTENSION OF TIME PROPOSAL


1	Name of work	Providing asphaltting and BS Slab drain at la colleg cross road in Attur Ward no 03
2	Amount of work portion	10,19,915.00/-
3	Estimated Cost	Rs.10.00 lakhs
4	Name of Contractor	H S Palaksha Murthy
5	Agreement no	492 / 01-03-2014 2015
6	No and date under which work order issued	492 01-3-14
7	Time limit riginally fixed for completion	30-5-2014
8	Date of application by the contractor for granting	90 days
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	


12	Work carried out during 1st extension	—
13	Work carries out during 2nd extension	—
14	Time now applied for	178 days
15	Date of recommending ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	yes
17	Balance of work remaining work	primary asphaltting & BS slab down at law college cross road in Attur w.e. 000-0.3
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expiry original period	
20	Weather notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	EDT may be approved with nominal penalty.
21	Remarks of the EE and the daily rate of penalty proposed	

Certified that the work is satisfactorily executed.


 Assistant Executive Engineer
 Yelahanka Satellite Town Sub Division
 BBMP, Bangalore-64.


 Zonal Engineer
 Yelahanka Zone
 Bruhat Bangalore Mahanagara
 Bangalore-95


 Asst. Engineer


 Executive Engineer
 Yelahanka Division
 BBMP, Bangalore-64.